

概算工期算定表(案)

名護市新設廃棄物処理施設(造成工事)

名称	規格	工期算定	工程表(案)													
			1月目	2月目	3月目	4月目	5月目	6月目	7月目	8月目	9月目	10月目				
準備工			30日	---												
土工																
掘削	BH0.60m3	BH2台投入 114,029 m3 / 820.0 = 139.1 日 × 1.72 = 239 日		---	---	---	---	---	---	---	---	---	---	---	---	---
盛土(築堤)		6,834 m3 / 940.0 = 7.3 日 × 1.72 = 13 日								---	---	---				
土砂運搬	Dt10t 2km以下	109,700 m3		---	---	---	---	---	---	---	---	---	---	---	---	---
法面整形工																
切土法面整形		1,523 m2 / 140.0 = 10.9 日 × 1.72 = 19 日											---	---	---	---
盛土法面整形		575 m2 / 140.0 = 4.2 日 × 1.72 = 7 日													---	---
法面保護工																
植生基材吹付工	t=5cm	1,523 m2 / 140.0 = 10.9 日 × 1.72 = 19 日														---
種子吹付工	3種混合	3,641 m2 / 1100.0 = 3.4 日 × 1.72 = 6 日														---
赤土対策工																
赤土対策工		・砂利敷設 ・小堤工 ・沈殿池 ・素掘側溝 ・清水バイパス柵 1式		---	---	---	---	---	---	---	---	---	---	---	---	---
片付			30日													---
合計	(延日数)	(準備工・片付日数含む) 176 日 × 1.72 = 363 日	造成工事 想定工期 10ヶ月													

磁気探査																
計画準備		30日		---												
水平探査		16,894 m2 / 2500.0 = 6.8 日 × 1.72 = 12 日		---	---											
経層探査		141,305 m2 / 2500.0 = 56.6 日 × 1.72 = 97 日			---	---	---	---	---	---	---	---	---	---	---	---
解析・成果品取り纏め		30日													---	---
合計	(延日数)	(準備工・片付日数含む) 63 日 × 1.72 = 169 日														